CAPITAL IMPROVEMENT PROGRAM

LLW # 017191

: Construction

: CONSTRUCTION

: Teele-Sadler, Doris On: 08/28/2001

Date: 09/25/20

Consultan

No Reg Cn

Reso'A

JOC

Violation

Mentor

CityWide

Mayor Cncl Asbestos

BUILDING PROTECTION & STABILIZ : PM

BOE Proi Directive: No Directive

Station

Activity

Status

Updated By

School Name

Borough

Buiding ID

Address

District

: P.S. 109 - VACANT

: 215 E. 99TH ST.

: Manhattan

: 04

: M109

Michael	Capital Category: 6E2		Description	:Emergency Stab	ilization Program			
Date Received :				Projec	t Controls			
PD Memo	Date Received : Project Type : Norr					Priority : E Refer To BOE :		
Michael 02/28/01 - FOLLOW-UP TO 2/16/01 MEMO (WITKOWSKI/CLEARY) COMMENTING ON THE BOE'S RESPONSE TO THE	-				Funding Source			
Architecture and Engineering			lg sent a 4 page lette	r to Nappi with quest	ions and answers re	garding storing the landmark con-	servano	y questions.
Design Id					SKI/CLEARY) COMM	MENTING ON THE BOE'S RESP	ONSE '	TO THE
Arch/Eng Assigned : Nizambad ,Parmesl Design Consultant : In-House Design Desc : TEMPORARY STABILIZATION FID File Req			,	Architecture	and Engine	ering		
Design Desc TEMPORARY STABILIZATION FID File Req	Design Id :	D00614	10 Studio	:	De	sign Manager : Witko	owski,	Steven
Project Management	Arch/Eng Assigned : Nizambad ,Parmesh					esign Consultant : In-House		
Project Management	Design Desc : TEMPORARY STABILIZATION					D File Req		
Package D006140 Solicitation Code: 01-06140D Contractor Name : NATIONAL ENVIRONMENT						ated into design.		
Contract Code C000008694 Project Officer Neron Holder Project Officer David Milliner David Mil				Project I	/lanagement	t		
Project Officer : David Milliner	Package : D00	06140	Soli	citation Code: 01	-06140D	Contractor Name : NATIO	NAL EI	NVIRONMENT
Dollar Estimates Design/Package Total Est. \$4,748,040.0	Sr. Project Officer : Nero	on Hold	er C	ontract Code: C0	000008694 S u	bcontractor Name :		
Dollar Estimates			P	roject Officer : Da	evid Millner			
Dollar Estimates Design/Package Total Est. \$5,550,600.00 Design/Package Total Est. \$4,748,040.0 Design/Package Total Est. \$4,748,040.0 Design/Package Const. Est. \$4,748,040.0 Design/Package Const. Est. \$4,748,040.0 Design/Package Const. Est. \$3,597,000.0 Percent 100.0 LLW Const Est \$4,205,000.0 LLW Const Est \$3,597,000.0 LLW Const Est \$3,597,000.0 Design/Package Const. Est. \$3,597,000.0 LLW Const Est \$3,597,000.0 Design/Package Const. Est. \$3,597,000.0 Club Const Est \$3,597,000.0 Construction Amount \$3,450,000.0 \$3,857,609.0 \$3,857,609.0 Construction Amount \$3,450,000.0 Syr Pl/ResoA Const. Amount \$0,000.0 Solono Const.	LLW PM Memo :							
Scope	PKG PM Memo :							
Design/Package Total Est. : \$5,550,600.00 Design/Package Total Est. : \$4,748,040.0		_		Dollar E	stimates			
Design/Package Cons. Est. \$4,205,000.00 Design/Package Const. Est. \$3,597,000.00						D1/D1 T-1-1 F-1		-
Percent 10.00 Percent 100.00 1.00 1.00 1.00						-		
LLW Const Est : \$4,205,000.00 Legin Package LLW Const Est : \$3,597,000.0 BOE Auth. Const.Amount : \$3,857,609.00 \$3,857,609.00 \$3,857,609.00 Construction Amount : \$ Total BOE Auth. Amount : \$5,092,044.00 \$5,092,044.00 Original Contract Amount : \$3,450,000.0 5Yr Pl/ResoA Const.Amount: \$0 \$0 Percent : 100.0								
LLW Design Package Fackage BOE Auth. Const. Amount : \$3,857,609.00 \$3,857,609.00 \$3,857,609.00 Construction Amount : \$ Total BOE Auth. Amount : \$5,092,044.00 \$5,092,044.00 Original Contract Amount : \$3,450,000.0 SYr Pl/ResoA Const. Amount \$0 \$0 Percent : 100.0								
BOE Auth. Const.Amount : \$3,857,609.00 \$3,857,609.00 \$3,857,609.00 Construction Amount : \$ Total BOE Auth. Amount : \$5,092,044.00 \$5,092,044.00 Original Contract Amount : \$3,450,000.0 5Yr Pl/ResoA Const.Amount: \$0 \$0 Percent : 100.0	LLW Const Est	:		pesion	Package			
Total BOE Auth. Amount : \$5,092,044.00 \$5,092,044.00 \$5,092,044.00 Original Contract Amount : \$3,450,000.0 5Yr Pl/ResoA Const.Amount: \$0 \$0 Percent : 100.0	BOE Auth Const Amoun							
\$7 PV/ResoA Const.Amount: \$0 \$0 \$0 Percent : 100.0								
THE PROBLEM CONSTRUCTION OF THE PROBLEM CONTRACTOR OF THE PROBLEM CONT						-		
5Yr PI/ResoA Total Amount : \$0 \$0 \$0 Original LLW Amount : \$3,450,000.0			\$0	\$0		Original LLW Amount	:	\$3,450,000.0